

EFDC Internal Audit Recommendation Tracker (Overdue)

Last updated: 13 June 2022

Audit Year (Date Report Issued)	Rec Ref	Original Recommendation	Priority	Managers Original Response	Responsible Officer / Service Director	Original Imp Date	Revised Imp Date	Status Update from Management	Status
<p>Harlow Gilston Garden Town 2019/20 Issued July 2020</p>	<p>1</p>	<p>To clarify the accountability and extent of any liability of each partner in the HGGT a signed overarching agreement between the councils should be prepared. This will include a data sharing agreement. Arrangements regarding the recovery of costs incurred by the councils should be agreed by all parties and included in the agreement.</p>	<p>Med</p>	<p>Work is now well underway on the next steps to establish Combined Delivery Service following Board decision on 10 Feb 2020. Legal work is underway to clarify arrangements and delegations for the CDS Link to HIG delivery and governance</p>	<p>HGGT Director HGGT Project Manager HGGT Programme Manager</p>	<p>Political and corporate agreement to proposals – 31/03/21 Shadow structures then up and running Formal decision making will need to follow the local election period – 30/09/21</p>	<p>31/03/22 31/12/22</p>	<p>May 21: HGGT Solicitors, Weightmans, are developing a partnership agreement between all the HGGT partners. Jul 21: Lead Members and Lead Officers of all five Partner authorities are meeting to progress this. Sep/Oct 21: An HGGT Governance Review Task and Finish Group has been established to take forward the formalisation of governance arrangements for HGGT. The Task and Finish Group agreed for further work to be undertaken towards the establishment of a Joint Committee. Jan 22: Work to put in place a Joint Committee continues to progress. Given the scale and complexity of the work, the timescales have been pushed back and we are now looking for formal approval in summer 2022 and for operation of the Joint Committee to commence in September 2022. The Partner Councils will be taking a stage 1 sign-off report through their formal decision making processes to seek agreement 'in principle'. Jun 22: The stage 1 governance report was approved by all five Partner</p>	<p>Overdue</p>

EFDC Internal Audit Recommendation Tracker (Overdue)

Last updated: 13 June 2022

Audit Year (Date Report Issued)	Rec Ref	Original Recommendation	Priority	Managers Original Response	Responsible Officer / Service Director	Original Imp Date	Revised Imp Date	Status Update from Management	Status
								Councils and detailed work is progressing. It is anticipated that the Partnership will formally consult with Members in September 2022 with final draft proposals. An update report is being taken to the HGGT Board on 13 June 2022. The expectation is that the joint Committee will be formed and in place during 22/23. The establishment of the Joint Committee would include Inter Authority Agreements formally addressing cost and risk sharing.	
<p>Key Financial Controls – Fixed Assets 2019/20 Issued November 2020</p>	3	Detailed Fixed Asset financial procedures be drafted, and to include a section on year-end processes.	Med	Detailed financial procedures will be developed and documented alongside updated Financial Regulations.	Chief Financial Officer	30/09/21	31/08/22	<p>Nov 21/Feb 22: A Senior Finance Business Partner has been appointed to cover HRA, Capital and Projects. The Capital role includes responsibility for the Fixed Asset Register (FAR). Processes are being reviewed as well as understanding how the CIPFA asset system works and how it feeds into the year-end processes.</p> <p>Jun 22: Process notes will be compiled (including the roll forward of the FAR through to closedown). It will take time to do this and is dependent on how well the closedown goes.</p>	Overdue

EFDC Internal Audit Recommendation Tracker (Overdue)

Last updated: 13 June 2022

Audit Year (Date Report Issued)	Rec Ref	Original Recommendation	Priority	Managers Original Response	Responsible Officer / Service Director	Original Imp Date	Revised Imp Date	Status Update from Management	Status
Active Directory Management 2020/21 Issued December 2020	9	All unsupported Windows Server 2008 servers should be promptly replaced or decommissioned with a target set to achieve this.	Med	Accepted. An external Project Manager will be appointed to manage the identification and replacement of all unsupported Windows servers.	Interim IT Service Manager	30/04/21	31/07/21 31/12/21 31/01/22 30/08/22	Jun 21: A project to assess the 2008 servers and produce a technical plan for migrating or rebuilding has been started. Sep 21: A project is in flight with the IT company EACS. An initial review has been completed and currently agreeing statement of work. Nov 21/Jan 22: Project agreed with supplier and ready to instigate. Still awaiting kick off date for work. Jun 22: EACS are working through servers, although the work is moving slower than expected.	Overdue
Accounts Payable 2020/21 No. 04.20/21	1	Financial Regulations are formally reviewed, updated, and approved. Once approved the new Financial Regulations be made available to all staff electronically and staff notified of the key changes.	Med	This will be actioned after the implementation of the new Corporate Finance function, which will impact on some of the details within Financial Regulations.	Chief Financial Officer and Deputy S151 Officer.	31/03/22	31/03/23	Jun 22: The new Corporate Finance function has recently been Implemented, although a further – relatively short – pause has been introduced pending completion of the ongoing service structure review, to ensure that the updated Financial Regulations accurately reflect the Council's future financial governance needs in the light of any amendments to wider financial procedure (if applicable).	Overdue

EFDC Internal Audit Recommendation Tracker (Overdue)

Last updated: 13 June 2022

Audit Year (Date Report Issued)	Rec Ref	Original Recommendation	Priority	Managers Original Response	Responsible Officer / Service Director	Original Imp Date	Revised Imp Date	Status Update from Management	Status
Qualis Group Governance Issued July 2021	6	The Shareholder Agreement should be amended to reflect that a four-year rather than six-year business plan will be prepared and include the revised reporting requirements once agreed.	Low	The shareholder agreement will be reviewed in September 2021 and the issues raised will be dealt with in the update.	Qualis Managing Director	31/10/21	31/03/22 30/09/22	Oct 21: The review has been put on hold due to competing priorities. Jun 22: This will be formalised through the Council's S151 Officer's Cabinet report in September 2022.	Overdue
Gas Safety Issued August 2021	1	1. Update and finalise the Gas Safety Policy, ensuring the policy is reviewed and updated on a regular (annual) basis in line with current Gas Safety legislation. 2. Review other council's Gas Safety Policy's and adopt best practice, e.g. including details on governance and assurance (i.e. monitoring of gas safety compliance, roles and responsibilities and key performance indicators) and equality and diversity considerations	Med	Agreed	Head of Asset Strategy	30/09/21	31/12/21 31/03/22	Oct 21/Jan 22: Revision of the policy has not yet been completed due to competing priorities. The existing policy is in line with Gas Safety legislation and is being updated to reflect current council procedures and best practice. Once finalised and approved it will be communicated to relevant staff and published on the Council's website. Jun 22: 1. Policy has been reviewed but now needs to be reviewed again largely because the contract is now being run by Qualis Management and we need to ensure that the details match what has been agreed with Qualis in contract meetings. 2. Key performance indicators have been re-assessed in line with both EFDC/Qualis management requirements.	Overdue

EFDC Internal Audit Recommendation Tracker (Overdue)

Last updated: 13 June 2022

Audit Year (Date Report Issued)	Rec Ref	Original Recommendation	Priority	Managers Original Response	Responsible Officer / Service Director	Original Imp Date	Revised Imp Date	Status Update from Management	Status
		<p>3. Publish the Gas Safety Policy on the Council's website</p> <p>4. Notify key officers of the update Gas Safety Policy ensuring they are kept informed of changes in the policy and gas safety legislation and save the policy on the Council's network that is accessible to key officers.</p>						<p>Agreed KPIs will be submitted as part of a change control note for amendment on the SLA with Qualis. Once the change control has been signed off, we will make the changes to the policy.</p> <p>3. This forms part of a larger piece of work that housing and property are starting in order to publicise all safety information to residents.</p> <p>4. Key stakeholders to the Gas servicing contract and policy have been involved in the transfer and mobilisation of service form the old contractor to Qualis. This information is communicated through regular meetings.</p>	
Gas Safety Issued August 2021	2	<p>1. Update the no access procedure and review it on a regular (annual) periodic basis. Share the updated no access procedure with the contractor.</p> <p>2. The process of KPI collation, calculation, and reporting should be formally documented.</p>	Med	Agreed	Head of Asset Strategy	30/09/21	31/12/21 31/03/22	<p>Oct 21/Jan 22: Update of the no access procedure and documentation of the KPI process have not yet been completed due to competing priorities. The contractor is aware of the current (2019/20) no access procedure which requires updating with some contact details.</p> <p>Jun 22: This is now being reworked due to the transfer of services over to Qualis. Qualis need to work things slightly differently to the</p>	Overdue

EFDC Internal Audit Recommendation Tracker (Overdue)

Last updated: 13 June 2022

Audit Year (Date Report Issued)	Rec Ref	Original Recommendation	Priority	Managers Original Response	Responsible Officer / Service Director	Original Imp Date	Revised Imp Date	Status Update from Management	Status
								previous contractor. We are currently working closely to iron out issues that have arisen.	
Gas Safety Issued August 2021	3	Full reconciliations between the Gracelands gas safety database (Job Logic) and OHMS/CIVICA (Housing system) to completed at least annually to ensure that information held on the gas safety database is accurate (particularly focusing on sold, new and brought back properties).	Med	Agreed	Head of Asset Strategy	30/09/21	31/03/22	<p>Oct 21/Jan 22: A full reconciliation between Job Logic and OHMS was performed as part of the audit (August 2021), at which time differences due to sold properties were identified. Processes were improved during the audit to ensure the database is updated promptly with sold properties. A reconciliation will be completed at the year end and then at least annually.</p> <p>Jun 22: The reconciliation was started (this was essential to the transfer of the service to Qualis) but identified some issues with the quality of the data the Council holds. Qualis have undertaken their own data validation which we will then reconcile with the Council's records. We are working with a Data specialist to look to consolidate data from the spreadsheet to be able to manage the data within Ohms and reformat it so that is can ultimately be uploaded to the new system Civica.</p>	Overdue